



Project -: Acton AC12 Drainage Replacement Phase 1

Location -: Acton works, 130 Bollo Lane, London, W3 3JR

Start -: 01/02/2016

E mail: email@derlin.co.uk

Complete -: 18/05/2016

Value -: £328,891.58

Client -: London Underground - Transport for London - Premises & General Services Team

Contact -: Ash Paine | Assistant Commercial Manager

Email: AshPaine@tfl.gov.uk Ph. 0203 054 7377 | Auto: 87377

Scope -:

Set Up Site compound & Heras Fence off working area.

- Dust Suppression measures, Health and Safety Measures.
- Dismantle the storage racking and Onsite storage of the racking at agreed area.
- Saw cut Asphalt and concrete slab and break out.
- Remove buried trackwork in line of drainage.
- Load and cart to designated area and Grab load and cart to licensed tip.
- Type 1 Delivery and storage on site.
- Install 1350mm dia manholes, concrete surround.
- Install 400mm pipe, b & S granular material.
- Install 150mm Gulley connection pipes.
- Backfill trenches and manholes with Type 1 fill, & compact.
- Re-instate concrete slab with mesh, and re-instate asphalt flooring.
- Re-instate storage racking.
- Clear site and demobilise