



Installation of drainage.

Project -: St. Ronans Close, Hadley Wood, Barnet
Start -: 03/02/2016
Complete -: 09/06/2016
Value -: £298,599
Client -: Silverdale Construction Limited
Contact – Mark Wayne Barrell Email-: markwbarrell@icloud.com Ph. 01442 831069
Scope -:
— Form access road and sit compound.
— Contiguous Piled basement by Piling specialist.
 Basement excavation within contiguous piled basement and disposal to licensed waste facility.
— Pile cropping 450mm diameter piles.
 — Installation of reinforced concrete capping beam.
— Installation of ground beams.
 — Installation of basement slab including drop in level for swimming pool.
— Installation of internal walls, plinth and sumps.
— Installation of one sided shutter walls to basement perimeter.
 Waterproofing of basement.